

**NAME OF WORK : CONSTRUCTION OF BUILDINGS AND OTHER CIVIL WORKS AND
PLAYGROUNDS IN WARD NO - 01,03 & 04 UNDER BUILDINGS/ PLAYGROUNDS / HOSPITALS HEAD
IN CHIEF MINISTER NAVA NAGAROTHAN GRANTS OF YELAHANKA DIVISION (PACKAGE- 11)**

PREMEASUREMENT SHEET

Fourth & Part Bill

Agency		M/s SMLP Asphalts, prop. Sir B.B.Umesh, No: 1265 Next to Andhara Bank, Major Sandeep Unnikrishnan Road, Yelahanka New Town Bangalore-560064						
Chainage in m	Description of Item	Unit	No	Length	Breadth	Depth	Quantity	Remarks
				(m)	(m)	(m)		
From	To							
Item No. 6		Earthwork excavation for foundation of buildings, water supply, sanitary lines and electrical conduits either in pits or in trenches 1.5m and above in width, in hard soil not exceeding 1.5 m. in depth including dressing the bottom and sides of pits and trenches, stacking the excavated soil clear from edges of excavation with lead upto 50 m. after breaking of clods complete as per specifications. complete as per specifications and directions of the Engineer in charge. All terms and conditions are as per Tender Document						
Measurements taken on		1-02-21, 3-09-21						
	Quantity Measured in 1st RA Bill	Cum					548.59	
	Present Bill Measurements							
	Judicial Layout Badminton Court							
	Footing							
	P1	Cum	1	2.80	8.60	1.70	40.94	
		Cum	1	3.10	8.00	1.60	39.68	
		Cum	1	4.90	7.00	1.70	58.31	
		Cum	1	5.40	3.00	1.70	27.54	
		Cum	1	4.70	3.30	1.80	27.92	
		Cum	1	4.70	3.70	2.35	40.87	
		Cum	1	4.80	2.80	2.20	29.39	
		Cum	1	4.70	3.00	2.10	29.64	
		Cum	1	4.10	2.70	2.60	28.78	
		Cum	1	7.00	7.40	3.30	170.94	
	P1	Cum	6	0.90	0.50	4.50	12.15	
	C1	Cum	1	2.00	2.00	4.50	18.00	
Total Executed Quantity							1072.89	
Qty Carried to Summary							1072.89	



Ramarajeevaiah

CONTRACTOR

PMC

ASSISTANT ENGINEER

ASSISTANT EXECUTIVE ENGINEER

**NAME OF WORK : CONSTRUCTION OF BUILDINGS AND OTHER CIVIL WORKS AND
PLAYGROUNDS IN WARD NO - 01,03 & 04 UNDER BUILDINGS/ PLAYGROUNDS / HOSPITALS HEAD
IN CHIEF MINISTER NAVA NAGAROTHAN GRANTS OF YELAHANKA DIVISION (PACKAGE- 11)**

PREMEASUREMENT SHEET

Fourth & Part Bill

Agency		M/s SMLP Asphalts, prop. Sir B.B.Umesh, No: 1265 Next to Andhara Bank, Major Sandeep Unnikrishnan Road, Yelahanka New Town Bangalore-560064							
Chainage in m		Description of Item	Unit	No	Length	Breadth	Depth	Quantity	Remarks
					(m)	(m)	(m)		
From	To								
Item No. 7		Providing and Filling in foundation with granite / trap broken metal 100mm. and down size, with approved sand including hand packing, ramming, watering, including cost of all materials and labour with all lead and lift. complete as per specifications. complete as per specifications and directions of the Engineer in charge. All terms and conditions are as per Tender Document							
Measurements taken on		4-00-21, 5-00-21							
		Quantity Measured in 1st RA Bill						31.31	
		Present Bill Measurements							
		Judicial Layout Badminton Court							
		P1	Cum	16	3.50	2.00	0.10	11.20	
		C1	Cum	4	2.00	2.00	0.10	1.60	
		Total Executed Quantity							44.11
		Qty Carried to Summary							44.11

Handwritten notes on a form:

- 20
- 60
- FC
- Saving
- ಕರ್ನಾಟಕ ರಾಜ್ಯ ಸರ್ಕಾರದ ಅಧೀನದಲ್ಲಿರುವ ಉಪನಗರ ಪಂಚಾಯತ್‌ಗಳು



Ramarajeevil

CONTRACTOR

PMC

ASSISTANT ENGINEER

ASSISTANT EXECUTIVE ENGINEER

**NAME OF WORK : CONSTRUCTION OF BUILDINGS AND OTHER CIVIL WORKS AND
PLAYGROUNDS IN WARD NO - 01,03 & 04 UNDER BUILDINGS/ PLAYGROUNDS / HOSPITALS HEAD
IN CHIEF MINISTER NAVA NAGAROTHAN GRANTS OF YELAHANKA DIVISION (PACKAGE- 11)**

PREMEASUREMENT SHEET

Fourth & Part Bill

Agency		M/s SMLP Asphalts, prop. Sir B.B.Umesh, No: 1265 Next to Andhara Bank, Major Sandeep Unnikrishnan Road, Yelahanka New Town Bangalore-560064						
Chainage in m	Description of Item	Unit	No	Length	Breadth	Depth	Quantity	Remarks
				(m)	(m)	(m)		
From	To							
Item No. 8		Providing and laying in position plain cement concrete of mix 1:4:8 (M7.5) with OPC cement @ 180kgs, with 40mm and down size graded granite metal coarse aggregates @ 0.85cum and fine aggregates @ 0.57cum machine mixed, machine mixed, concrete laid in layers not exceeding 15 cms. thick, well compacted, in foundation including cost of all materials, labour, HOM of machinery, curing complete as per specifications. complete as per specifications and directions of the Engineer in charge. All terms and conditions are as per Tender Document						
Measurements taken on		5-02-21, 9-02-21						
		Quantity Measured in 1st RA Bill	Cum				61.19	
		Present Bill Measurements						
		Judicial Layout Badminton Court						
		Footing						
		PI	Cum	16	3.50	2.00	0.15	16.80
		CI	Cum	4	2.00	2.00	0.15	2.40
		Total Executed Quantity						80.39
		Qty Carried to Summary						80.39



PMc

Ramesh Jayaraj

ASSISTANT ENGINEER

ASSISTANT EXECUTIVE ENGINEER

CONTRACTOR

**NAME OF WORK : CONSTRUCTION OF BUILDINGS AND OTHER CIVIL WORKS AND
PLAYGROUNDS IN WARD NO - 01,03 & 04 UNDER BUILDINGS/ PLAYGROUNDS / HOSPITALS HEAD
IN CHIEF MINISTER NAVA NAGAROTHAN GRANTS OF YELAHANKA DIVISION (PACKAGE- 11)**

Fourth & Part Bill

Agency		M/s SMLP Asphalts, prop. Sir B.B.Umesh, No: 1265 Next to Andhara Bank, Major Sandeep Unnikrishnan Road, Yelahanka New Town Bangalore-560064							
Chainage in m		Description of Item	Unit	No	Length	Breadth	Depth	Quantity	Remarks
					(m)	(m)	(m)		
From	To								
Item No.62		Providing T.M.T bars Fe 500 steel reinforcement for R.C.C work including straightening, cutting, bending, hooking, placing in position, lapping and / or welding wherever required, tying with binding wire and anchoring to the adjoining members wherever necessary complete as per design (laps, hooks and wastage shall not be measured and paid) cost of materials, labour, HOM of machinery Complete as per specifications and the directions of the Engineer-in-charge .							
Measurements taken on		8-2-21, 10-2-21, 13-2-21							
		Quantity Measured in 1st RA Bill						41.23	
		Quantity Measured in 2nd RA Bill						0.63	
		Quantity Measured in 3rd RA Bill						28.51	
		Present Bill Measurements							
Judicial Layout Badminton Court									
		Footings	Tonne	From Steel calculation sheet				4.04	
		Columns	Tonne	From Steel calculation sheet				0.15	
		Pedastal	Tonne	From Steel calculation sheet				1.69	
		Shiva Temple							
		Coping Concrete	Tonne	From Steel calculation sheet				0.17	
Total Executed Quantity								76.43	
Qty Carried to Summary								76.43	



CONTRACTOR

PMC

ASSISTANT ENGINEER

ಸಹಾಯಕ ಕಾರ್ಯ ವಿಭಾಗ ಮುಖ್ಯಸ್ಥರು
ಯಲಹಂಕರ ಉಪನಗರ-ಉಪವಿಭಾಗ
ಬಿ.ಬಿ.ಎಸ್.ನಗರ-105
ASSISTANT EXECUTIVE ENGINEER

Project name	CONSTRUCTION OF BUILDINGS AND OTHER CIVIL WORKS AND PLAYGROUNDS IN WARD NO - 01,03 & 04 UNDER BUILDINGS/ PLAYGROUNDS / HOSPITALS HEAD IN CHIEF MINISTER NAVA NAGAROTHAN GRANTS OF YELAHANKA DIVISION (PACKAGE- 11)
Client	M/s SMLP Asphalts, prop. Sir B.B.Umesh, No: 1265 Next to Andhara Bank, Major Sandeep Unnikrishnan Road, Yelahanka New Town Bangalore-560064
Description	Steel calculation sheet

PREMEASUREMENT SHEET

FOURTH AND PART BILL

	Description	Nos	BAR DIA	No. Bars	Total No. bars	L	Crank length (42d)	Actual Length	Total Length	Weight	Total weight
Chainage			mm			m	m	m	m	kg/m	Kg's
From	To										
Item No. 62	Providing T.M.T bars Fe 500 steel reinforcement for R.C.C work including straightening, cutting, bending, hooking, placing in position, lapping and / or welding wherever required, tying with binding wire and anchoring to the adjoining members wherever necessary complete as per design (laps, hooks and wastage shall not be measured and paid) cost of materials, labour, HOM of machinery complete as per specifications and as per the directions of the Engineer-in-charge of the work . (GROUND & BASEMENT FLOOR) ---- All terms and conditions are as per Tender Document										
Measurements taken on	8-2-21, 10-2-21, 13-2-21										
	Present Bill Measurements										
	Judicial Layout Badminton Court										
	Footings										
	C1										
	Bars Along Long Direction	4	20	20	80	2.00	0.0	2.00	160.00	2.47	394.58
	Bars Along Short Direction	4	20	20	80	2.00	0.0	2.00	160.00	2.47	394.58
	P1										
	Bars Along Long Direction	16	20	15	240	3.50	0.0	3.50	840.00	2.47	2071.57
	Bars Along Short Direction	16	20	15	240	2.00	0.0	2.00	480.00	2.47	1183.75
									Sub Total		4044.486
	Columns										
	C1	2	20	6	12	1.80	0.00	1.80	21.60	2.47	53.27
	Rectangle Rings @ 200 c/c	2	8	2	4	1.30	0.00	1.30	5.20	0.39	2.05
	Single Rings @ 200 c/c	2	8	2	4	0.20	0.00	0.20	0.80	0.39	0.32
	C1	1	20	6	6	1.70	0.00	1.70	10.20	2.47	25.45
	Rectangle Rings @ 200 c/c	1	8	2	2	1.30	0.00	1.30	2.60	0.39	1.03
	Single Rings @ 200 c/c	1	8	2	2	0.20	0.00	0.20	0.40	0.39	0.16
	C1	1	20	6	6	4.60	0.00	4.60	27.60	2.47	68.02
	Rectangle Rings @ 200 c/c	1	8	2	2	1.30	0.00	1.30	2.60	0.39	1.03
	Single Rings @ 200 c/c	1	8	2	2	0.20	0.00	0.20	0.40	0.39	0.16
									Sub Total		151.22



Ramaneesh
ASSISTANT ENGINEER

ASSISTANT EXECUTIVE ENGINEER

CONTRACTOR

PMC

Project name	CONSTRUCTION OF BUILDINGS AND OTHER CIVIL WORKS AND PLAYGROUNDS IN WARD NO - 01,03 & 04 UNDER BUILDINGS/ PLAYGROUNDS / HOSPITALS HEAD IN CHIEF MINISTER NAVA NAGAROTHAN GRANTS OF YELAHANKA DIVISION (PACKAGE- 11)
Client	M/s SMLP Asphalts, prop. Sir B.B.Umesh, No: 1265 Next to Andhara Bank, Major Sandeep Unnikrishnan Road, Yelahanka New Town Bangalore-560064
Description	Steel calculation sheet

**PREMEASUREMENT SHEET
FOURTH AND PART BILL**

Chainage	Description	Nos	BAR DIA	No. Bars	Total No. bars	L	Crank length (42d)	Actual Length	Total Length	Weight	Total weight
From To			mm			m	m	m	m	kg/m	Kg's
	Pedastal										
	P1	1	16	18	18	1.57	0.00	1.57	28.26	1.58	44.60
	Rectangle Rings @ 250 c/c	1	8	8	8	2.80	0.00	2.80	22.40	0.39	8.84
	Single Rings @ 250 c/c	1	8	8	8	0.50	0.00	0.50	4.00	0.39	1.58
	Single Rings @ 250 c/c	1	8	8	8	0.50	0.00	0.50	4.00	0.39	1.58
	Single Rings @ 250 c/c	1	8	8	8	0.90	0.00	0.90	7.20	0.39	2.84
	P1	1	16	18	18	1.47	0.00	1.47	26.46	1.58	41.76
	Rectangle Rings @ 250 c/c	1	8	7	7	2.80	0.00	2.80	19.60	0.39	7.23
	Single Rings @ 250 c/c	1	8	7	7	0.50	0.00	0.50	3.50	0.39	1.38
	Single Rings @ 250 c/c	1	8	7	7	0.50	0.00	0.50	3.50	0.39	1.38
	Single Rings @ 250 c/c	1	8	7	7	0.90	0.00	0.90	6.30	0.39	2.84
	P1	1	16	18	18	1.57	0.00	1.57	28.26	1.58	44.60
	Rectangle Rings @ 250 c/c	1	8	8	8	2.80	0.00	2.80	22.40	0.39	8.84
	Single Rings @ 250 c/c	1	8	8	8	0.50	0.00	0.50	4.00	0.39	1.58
	Single Rings @ 250 c/c	1	8	8	8	0.50	0.00	0.50	4.00	0.39	1.58
	Single Rings @ 250 c/c	1	8	8	8	0.90	0.00	0.90	7.20	0.39	2.84
	P1	1	16	18	18	1.57	0.00	1.57	28.26	1.58	44.60
	Rectangle Rings @ 250 c/c	1	8	8	8	2.80	0.00	2.80	22.40	0.39	8.84
	Single Rings @ 250 c/c	1	8	8	8	0.50	0.00	0.50	4.00	0.39	1.58
	Single Rings @ 250 c/c	1	8	8	8	0.50	0.00	0.50	4.00	0.39	1.58
	Single Rings @ 250 c/c	1	8	8	8	0.90	0.00	0.90	7.20	0.39	2.84



Ramarejeshwari
ASSISTANT ENGINEER

ASSISTANT EXECUTIVE ENGINEER

Project name	CONSTRUCTION OF BUILDINGS AND OTHER CIVIL WORKS AND PLAYGROUNDS IN WARD NO - 01,03 & 04 UNDER BUILDINGS/ PLAYGROUNDS / HOSPITALS HEAD IN CHIEF MINISTER NAVA NAGAROTHAN GRANTS OF YELAHANKA DIVISION (PACKAGE- 11)
Client	M/s SMLP Asphalts, prop. Sir B.B.Umesh, No: 1265 Next to Andhara Bank, Major Sandeep Unnikrishnan Road, Yelahanka New Town Bangalore-560064
Description	Steel calculation sheet

**PREMEASUREMENT SHEET
FOURTH AND PART BILL**

	Description	Nos	BAR DIA	No. Bars	Total No. bars	L	Crank length (42d)	Actual Length	Total Length	Weight	Total weight
			mm			m	m	m	m	kg/m	Kg's
Chainage											
From To											
	P1	1	16	18	18	1.67	0.00	1.67	30.06	1.58	47.44
	Rectangle Rings @ 250 c/c	1	8	8	8	2.80	0.00	2.80	22.40	0.39	8.84
	Single Rings @ 250 c/c	1	8	8	8	0.50	0.00	0.50	4.00	0.39	1.58
	Single Rings @ 250 c/c	1	8	8	8	0.50	0.00	0.50	4.00	0.39	1.58
	Single Rings @ 250 c/c	1	8	8	8	0.90	0.00	0.90	7.20	0.39	2.84
	P1	1	16	18	18	2.22	0.00	2.22	39.96	1.58	63.07
	Rectangle Rings @ 250 c/c	1	8	10	10	2.80	0.00	2.80	28.00	0.39	11.05
	Single Rings @ 250 c/c	1	8	10	10	0.50	0.00	0.50	5.00	0.39	1.97
	Single Rings @ 250 c/c	1	8	10	10	0.50	0.00	0.50	5.00	0.39	1.97
	Single Rings @ 250 c/c	1	8	10	10	0.90	0.00	0.90	9.00	0.39	3.55
	P1	1	16	18	18	2.07	0.00	2.07	37.26	1.58	55.92
	Rectangle Rings @ 250 c/c	1	8	10	10	2.80	0.00	2.80	28.00	0.39	11.05
	Single Rings @ 250 c/c	1	8	10	10	0.50	0.00	0.50	5.00	0.39	1.97
	Single Rings @ 250 c/c	1	8	10	10	0.50	0.00	0.50	5.00	0.39	1.97
	Single Rings @ 250 c/c	1	8	10	10	0.90	0.00	0.90	9.00	0.39	3.55
	P1	1	16	18	18	1.97	0.00	1.97	35.46	1.58	55.92
	Rectangle Rings @ 250 c/c	1	8	9	9	2.80	0.00	2.80	25.20	0.39	9.94
	Single Rings @ 250 c/c	1	8	9	9	0.50	0.00	0.50	4.50	0.39	1.78
	Single Rings @ 250 c/c	1	8	9	9	0.50	0.00	0.50	4.50	0.39	1.78
	Single Rings @ 250 c/c	1	8	9	9	0.90	0.00	0.90	8.10	0.39	3.20



Ramangeraiah
ASSISTANT ENGINEER

ASSISTANT EXECUTIVE ENGINEER

CONTRACTOR

PMC

**NAME OF WORK : CONSTRUCTION OF BUILDINGS AND OTHER CIVIL WORKS AND
PLAYGROUNDS IN WARD NO - 01,03 & 04 UNDER BUILDINGS/ PLAYGROUNDS / HOSPITALS HEAD
IN CHIEF MINISTER NAVA NAGAROTHAN GRANTS OF YELAHANKA DIVISION (PACKAGE- 11)**

PREMEASUREMENT SHEET

Fourth & Part Bill

Agency	M/s SMLP Asphalts, prop. Sir B.B.Umesh, No: 1265 Next to Andhara Bank, Major Sandeep Unnikrishnan Road, Yelahanka New Town Bangalore-560064							
Chainage in m	Description of Item	Unit	No	Length (m)	Breadth (m)	Depth (m)	Quantity	Remarks
From	To							
Item No. 9	Providing and removing centering, shuttering, strutting, propping etc., and removal of form work for foundations, footings, bases of columns for mass concrete including cost of all materials, labour complete as per specifications. complete as per specifications and directions of the Engineer in charge. All terms and conditions are as per Tender Document							
Measurements taken on	9-02-21, 12-2-21							
	Quantity Measured in 1st RA Bill						259.49	
	Present Bill Measurements							
	Judicial Layout Badminton Court							
	Footing							
	P1	Sqm	16	11.00		0.60	105.60	
	C1	Sqm	4	8.00		0.55	17.60	
	Total Executed Quantity						382.69	
	Qty Carried to Summary						382.69	



CONTRACTOR

PMC

Ramangereah

ASSISTANT ENGINEER

ASSISTANT EXECUTIVE ENGINEER

NAME OF WORK : CONSTRUCTION OF BUILDINGS AND OTHER CIVIL WORKS AND PLAYGROUNDS IN WARD NO - 01,03 & 04 UNDER BUILDINGS/ PLAYGROUNDS / HOSPITALS HEAD IN CHIEF MINISTER NAVA NAGAROTHAN GRANTS OF YELAHANKA DIVISION (PACKAGE- 11)

PREMEASUREMENT SHEET

Fourth & Part Bill

Agency

M/s SMLP Asphalts, prop. Sir B.B.Umesh, No: 1265 Next to Andhara Bank, Major Sandeep Unnikrishnan Road, Yelahanka New Town Bangalore-560064

Chainage in m

Description of Item

Unit

No

Length

Breadth

Depth

Quantity

Remarks

From

To

Item No. 15

Providing and laying in position reinforced cement concrete of Design mix M25 with OPC cement @ 340kgs, with 20mm and down size graded granite metal coarse aggregates @ 0.70 cum and fine aggregates @ 0.47cum, with super plasticisers @ 3 liters confirming to is 9103-1999 reaffirmed-2008 at machine mixed, concrete laid in layers not exceeding 15 cms thick, vibrated for all works in foundation for footings, pedestals, retaining walls, return walls, walls (any thickness) including attached pilasters, columnpillars, posts, struts, buttresses, bed blocks, anchor blocks & plinths etc., including cost of all materials, labour, HOM of machinery, curing, complete but excluding cost of reinforcement as per specifications. complete as per specifications and directions of the Engineer in charge. All terms and conditions are as per Tender Document

Measurements taken on

12-02-21, 17-02-21

Quantity Measured in 1st RA Bill

Cum

213.18

Present Bill Measurements

Judicial Layout Badminton Court

Footing

PI

Cum

16

3.50

2.00

0.60

67.20

CI

Cum

4

2.00

2.00

0.55

8.80

Pedestal

PI

Cum

1

0.90

0.50

0.85

0.38

Cum

1

0.90

0.50

0.75

0.34

Cum

1

0.90

0.50

0.85

0.38

Cum

1

0.90

0.50

0.85

0.38

Cum

1

0.90

0.50

0.95

0.43

Cum

1

0.90

0.50

1.50

0.68

Cum

1

0.90

0.50

1.35

0.61

Cum

1

0.90

0.50

1.25

0.56

Cum

1

0.90

0.50

1.75

0.79

Cum

1

0.90

0.50

2.45

1.10

PI

Cum

6

0.90

0.50

3.65

9.86

CI

Cum

2

0.45

0.20

0.90

0.16

CI

Cum

1

0.45

0.20

0.80

0.07

CI

Cum

1

0.45

0.20

3.70

0.32

Total Executed Quantity

305.25

Qty Carried to Summary

305.25



PMC

Ramangeemsh

ASSISTANT ENGINEER

ASSISTANT EXECUTIVE ENGINEER

CONTRACTOR

BRUHAT BANGALORE MAHANAGARA PALIKE

NAME OF WORK : CONSTRUCTION OF BUILDINGS AND OTHER CIVIL WORKS AND
PLAYGROUNDS IN WARD NO - 01,03 & 04 UNDER BUILDINGS/ PLAYGROUNDS / HOSPITALS HEAD
IN CHIEF MINISTER NAVA NAGAROTHAN GRANTS OF YELAHANKA DIVISION (PACKAGE- 11)

PREMEASUREMENT SHEET

Fourth & Part Bill

Agency	M/s SMLP Asphalts, prop. Sir B.B.Umesh, No: 1265 Next to Andhara Bank, Major Sandeep Unnikrishnan Road, Yelahanka New Town Bangalore-560064							
Chainage in m	Description of Item	Unit	No	Length	Breadth	Depth	Quantity	Remarks
From	To			(m)	(m)	(m)		
Item No. 5	Conveying the excavated earth, debries etc., with all lead and lifts including loading and unloading charges etc., complete as per the direction of the Engineer-in-charge. All terms and conditions are as per Tender Document							
Measurements taken on	83-02-21							
	Quantity Measured in 1st RA Bill	Cum					432.34	
	Present Bill Measurements							
	Judicial Layout Badminton Court							
	Excavated Earth	Cum		From Item No.6			524.30	
	Filling Available of Excavated Earth	Cum		From Item No.16			-199.85	
	Total Executed Quantity						756.79	
	Qty Carried to Summary						756.79	



CONTRACTOR

PMC

Ramesh Kumar
ASSISTANT ENGINEER

S. Srinivas
ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರ
ASSISTANT EXECUTIVE ENGINEER

NAME OF WORK : CONSTRUCTION OF BUILDINGS AND OTHER CIVIL WORKS AND
PLAYGROUNDS IN WARD NO - 01,03 & 04 UNDER BUILDINGS/ PLAYGROUNDS / HOSPITALS HEAD
IN CHIEF MINISTER NAVA NAGAROTHAN GRANTS OF YELAHANKA DIVISION (PACKAGE- 11)

PREMEASUREMENT SHEET

Fourth & Part Bill

Agency		M/s SMLP Asphalts, prop. Sir B.B.Umesh, No: 1265 Next to Andhara Bank, Major Sandeep Unnikrishnan Road, Yelahanka New Town Bangalore-560064							
Chainage in m		Description of Item	Unit	No	Length	Breadth	Depth	Quantity	Remarks
From	To				(m)	(m)	(m)		
Item No.127		Earthwork excavation for foundation of buildings, water supply, sanitary lines and electrical conduits either in pits or in trenches 1.5m and above in width, in ordinary soil not exceeding 1.5 m. in depth including dressing the bottom and sides of pits and trenches, stacking the excavated soil clear from edges of excavation with lead upto 50 m. after breaking of clods Complete as per specifications and the directions of the Engineer-in-charge .							
Measurements taken on		1 - 02 - 21							
		Quantity Measured in 2nd RA Bill						879.26	
		Present Bill Measurements							
		Shiva Temple							
0.00	7.30	North Side	Cum	1	7.30	1.10	1.05	8.43	
		South Side							
0.00	9.80		Cum	1	9.80	1.10	1.05	11.32	
		Eastern side							
0.00	15.00		Cum	1	15.00	1.10	1.05	17.33	
15.00	30.00		Cum	1	15.00	1.10	1.05	17.33	
30.00	33.20		Cum	1	3.20	1.10	1.05	3.70	
		Total Executed Quantity						937.35	
		Qty Carried to Summary						937.35	



Ramajeesh

ASSISTANT ENGINEER

ASSISTANT EXECUTIVE ENGINEER

NAME OF WORK : CONSTRUCTION OF BUILDINGS AND OTHER CIVIL WORKS AND
PLAYGROUNDS IN WARD NO - 01,03 & 04 UNDER BUILDINGS/ PLAYGROUNDS / HOSPITALS HEAD
IN CHIEF MINISTER NAVA NAGAROTHAN GRANTS OF YELAHANKA DIVISION (PACKAGE- 11)

PREMEASUREMENT SHEET

Fourth & Part Bill

Agency		M/s SMLP Asphalts, prop. Sir B.B.Umesh, No: 1265 Next to Andhara Bank, Major Sandeep Unnikrishnan Road, Yelahanka New Town Bangalore-560064						
Chainage in m	Description of Item	Unit	No	Length	Breadth	Depth	Quantity	Remarks
				(m)	(m)	(m)		
From	To							
Item No.128		Providing and laying in position plain cement concrete of mix 1:3:6 with OPC cement @ 220kgs, with 40mm and down size graded granite metal coarse aggregates @0.892cum and fine aggregates @ 0.465cum machine mixed, machine mixed, concrete laid in layers not exceeding 15 cms. thick, well compacted, in foundation including cost of all materials, labour, HOM of machinery, curing Complete as per specifications and the directions of the Engineer-in-charge .						
Measurements taken on		11-1-21, 4-02-21						
Quantity Measured in 2nd RA Bill							125.59	
Present Bill Measurements								
Parking Lot								
Parking Area								
0.00	15.00	Cum	1	15.00	9.60	0.15	21.60	
15.00	30.00	Cum	1	15.00	9.40	0.15	21.15	
30.00	45.00	Cum	1	15.00	9.40	0.15	21.15	
45.00	60.00	Cum	1	15.00	9.40	0.15	21.15	
60.00	76.00	Cum	1	16.00	9.40	0.15	22.56	
76.00	79.50	Cum	1	3.50	8.80	0.15	4.62	
79.50	94.50	Cum	1	15.00	8.20	0.15	18.45	
94.50	109.50	Cum	1	15.00	8.20	0.15	18.45	
109.50	124.50	Cum	1	15.00	8.20	0.15	18.45	
124.50	139.50	Cum	1	15.00	8.25	0.15	18.56	
139.50	154.50	Cum	1	15.00	8.30	0.15	18.68	
154.50	169.50	Cum	1	15.00	8.43	0.15	18.96	
169.50	184.50	Cum	1	15.00	8.58	0.15	19.29	
184.50	199.50	Cum	1	15.00	8.60	0.15	19.35	
199.50	214.50	Cum	1	15.00	8.60	0.15	19.35	
214.50	229.50	Cum	1	15.00	8.60	0.15	19.35	
229.50	244.50	Cum	1	15.00	8.60	0.15	19.35	
244.50	259.50	Cum	1	15.00	8.60	0.15	19.35	
259.50	274.50	Cum	1	15.00	8.60	0.15	19.35	
274.50	276.95	Cum	1	2.45	4.30	0.15	1.58	



Ramarejanich

ASSISTANT ENGINEER

ASSISTANT EXECUTIVE ENGINEER

CONTRACTOR

PMC

ಕರ್ನಾಟಕ ರಾಜ್ಯ ಸರ್ಕಾರ
ಯಂತ್ರ ಸಚಿವರು
ಬೆಂಗಳೂರು-106

NAME OF WORK : CONSTRUCTION OF BUILDINGS AND OTHER CIVIL WORKS AND
PLAYGROUNDS IN WARD NO - 01,03 & 04 UNDER BUILDINGS/ PLAYGROUNDS / HOSPITALS HEAD
IN CHIEF MINISTER NAVA NAGAROTHAN GRANTS OF YELAHANKA DIVISION (PACKAGE- 11)

PREMEASUREMENT SHEET

Fourth & Part Bill

Agency		M/s SMLP Asphalts, prop. Sir B.B.Umesh, No: 1265 Next to Andhara Bank, Major Sandeep Unnikrishnan Road, Yelahanka New Town Bangalore-560064							
Chainage in m		Description of Item	Unit	No	Length (m)	Breadth (m)	Depth (m)	Quantity	Remarks
From	To								
		Shiva Temple							
0.00	7.30	North Side	Cum	1	7.30	1.10	0.15	1.20	
		South Side							
0.00	9.80		Cum	1	9.80	1.10	0.15	1.62	
		Eastern side							
0.00	15.00		Cum	1	15.00	1.10	0.15	2.48	
15.00	30.00		Cum	1	15.00	1.10	0.15	2.48	
30.00	33.20		Cum	1	3.20	1.10	0.15	0.53	
Total Executed Quantity								494.64	
Qty Carried to Summary								494.64	



CONTRACTOR

PMC

Ramengench

ASSISTANT ENGINEER

ASSISTANT EXECUTIVE ENGINEER

NAME OF WORK : CONSTRUCTION OF BUILDINGS AND OTHER CIVIL WORKS AND
PLAYGROUNDS IN WARD NO - 01,03 & 04 UNDER BUILDINGS/ PLAYGROUNDS / HOSPITALS HEAD
IN CHIEF MINISTER NAVA NAGAROTHAN GRANTS OF YELAHANKA DIVISION (PACKAGE- 11)

PREMEASUREMENT SHEET

Fourth & Part Bill

Agency	M/s SMLP Asphalts, prop. Sir B.B.Umesh, No: 1265 Next to Andhara Bank, Major Sandeep Unnikrishnan Road, Yelahanka New Town Bangalore-560064							
Chainage in m	Description of Item	Unit	No	Length (m)	Breadth (m)	Depth (m)	Quantity	Remarks
From	To							
Item No.130	Providing and constructing granite / trap / basalt size stone masonry in foundation with cement mortar 1:6, stone hammerd dressed in courses not less than 20 cms high, bond stones at two m. apart in each course including cost of materials, labour, curing Complete as per specifications and the directions of the Engineer-in-charge .							
Measurements taken on	8-9-21							
	Quantity Measured in 2nd RA Bill						616.62	
	Shiva Temple							
	Present Bill Measurements							
0.00	7.30	North Side	Cum	1	7.30	0.90	0.90	5.91
		South Side						
0.00	9.80		Cum	1	9.80	0.90	0.90	7.94
		Eastern side						
0.00	15.00		Cum	1	15.00	0.90	0.90	12.15
15.00	30.00		Cum	1	15.00	0.90	0.90	12.15
30.00	33.20		Cum	1	3.20	0.90	0.90	2.59
Total Executed Quantity							657.36	
Qty Carried to Summary							657.36	



Remanveerwal
ENGINEER

ASSISTANT EXECUTIVE ENGINEER